

\$ Budgeted	\$ Billed to Date	\$ Paid to Date	\$ Due
191,945.00	188,668.24	188,668.24	

Deposit Paid	Deposit Due
1,581.00	

Phase I: Project Programming and Research	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Pre-Design					
City Planning Research and Permit Schedule Report	510.00	510.00	100.00	510.00	
Architect/Client Meetings and Correspondence	170.00	170.00	100.00	170.00	
Create and Review Initial Budget	170.00	170.00	100.00	170.00	
Printing and Document Fees					
Other					
Custom					
Reimbursement					

Phase II: Architectural Schematic Design	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Initial Design					
Additional Code Research (Building/Engineering/Soils Requirements)	170.00	170.00	100.00	170.00	
As-Built Drawings and Site Assessment: Slope, Access	510.00	510.00	100.00	510.00	
Coordination of Surveyor by Architect					
Surveyor					
Jumpstart Architectural Schemes A1, A2, and A3	510.00	510.00	100.00	510.00	
Verification with City Planning - In Person Meeting with Architect and City Planner	85.00	85.00	100.00	85.00	
Schematic Designs B and C	510.00	510.00	100.00	510.00	
Additional Architectural Schemes (Add Service Required)					
Site Plan					
3-D Massing Model	1,700.00	1,700.00	100.00	1,700.00	
General Contractor - Design and Schematic Budget Review	170.00	170.00	100.00	170.00	
Architect Discussion - Budget Review and Agreement	85.00	85.00	100.00	85.00	
Creation and Submittal of Planning Review Documents					
City Fee: Planning Permit Fees					
Printing and Document Fees					
Architect/Client Meetings and Correspondence	510.00	510.00	100.00	510.00	
Other					
Custom					
Reimbursement					

Phase III: Design Development and Details	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Feature and Detail Selections					
Structural, Mechanical, Plumbing, Heating, Cooling and Electrical Systems Integration	170.00	170.00	100.00	170.00	
Furniture, Fixures and Equipment Recommendations	170.00	170.00	100.00	170.00	
Printing and Document Fees					
Architect/Client Meetings and Correspondence	170.00	170.00	100.00	170.00	

Project #7255 - Budget #7724 - Version as of 2018-12-23 22:10:04 +0000 - Page 1 of 6

Other			
Custom			
Reimbursement			

Phase IV: Construction Documents and Building Permits	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Reports and Documentation					
Construction Documents	4,250.00	4,250.00	100.00	4,250.00	
Civil Engineering					
Structural Engineering	3,800.00	3,800.00	100.00	3,800.00	
Professional Consultant Coordination					
Arborist Report					
Hydrology and Drainage Report					
Recycling Waste Diversion Plan					
Energy Efficiency Report					
Green Consultant and HERS Rating					
Hazardous Materials Report					
Geotechnical Report					
Sewer Lateral Inspection					
Responses to City's Plan Check Comments and Submittals	680.00				
Plan Check Services					
Printing and Document Fees	200.00	80.00	40.00	80.00	
Architect/Client Meetings and Correspondence	340.00	170.00	50.00	170.00	
City Building Permit Fees and Impact Fees					
Completion and Submittal of Building Permits	255.00	130.00	50.98	130.00	
City Fees: Building Permit Plan Check Fee		1,066.24		1,066.24	
City Fee: Building Permits					
City Fee: Mechanical, Electrical, and Plumbing Permits					
City and County Impact Fees					
Sewer or Public Works Fee					
School Fee					
Fire Department Plan Check					
Water Fee					
Other Fees					
Custom					
Custom					
Reimbursement					

Phase V: Construction	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Design Proposal Estimate					
Architectural Construction Administration	680.00				
Construction Administration					
Solicit, Review and Present Bids	480.00	480.00	100.00	480.00	
Negotiation and Acceptance of Construction Agreement					
Project Coordination					
Progress Inspections and Site Visits					
Requests For Information (RFIs) and Clarifications					
Change Order Tracking Including Approval/Denial					
Construction Progress Assessments & Reporting					
Invoicing and Payment Administration					
3rd Party Special Engineering Inspections (As Required)					
Pickups and Deliveries					
Printing and Document Fees	50.00	50.00	100.00	50.00	

Project #7255 - Budget #7724 - Version as of 2018-12-23 22:10:04 +0000 - Page 2 of 6

Prime Contractor Supervision	360.00	360.00	100.00	360.00	
Contractor Mobilization and Set Up					
Mobilization	500.00	500.00	100.00	500.00	
Project Management					
Foreman, onsite supervision					
Sanitary Facilities	720.00	720.00	100.00	720.00	
Temporary Fencing and Security Barriers					
Temporary Tree and Plant Protection					
Progress Cleaning	2,000.00	2,000.00	100.00	2,000.00	
Final Cleaning	500.00				
Hazardous Material Assessment					
Demolition and Structure Moving	3,000.00	3,000.00	100.00	3,000.00	
Hazardous Material Remediation					
Site Work and Earthwork					
Earthwork					
Site Clearing					
Selective Tree and Shrub Removal					
Excavation and Fill	3,000.00	3,000.00	100.00	3,000.00	
Trenching	2,000.00	2,000.00	100.00	2,000.00	
Slope Protection	2,000.00	2,000.00	100.00	2,000.00	
Planting					
Sub drainage	1,800.00	1,800.00	100.00	1,800.00	
Electrical Utilities	1,800.00	1,000.00	100.00	1,800.00	
	2 800 00	2,800,00	100.00	2 800 00	
Solid Waste Collection, Transfer, and Hauling Equipment	3,800.00	3,800.00		3,800.00	
Prime Contractor Supervision	720.00	720.00	100.00	720.00	
Foundation and Concrete	0.000.00	0.000.00	400.00	0.000.00	
Foundation	9,000.00	9,000.00	100.00	9,000.00	
Thermal and Moisture Protection of Foundation	500.00	500.00	100.00	500.00	
Site Concrete	2,000.00	2,000.00	100.00	2,000.00	
Sidewalk work					
Patio					
Retaining Walls					
Driveway					
Prime Contractor Supervision	480.00	480.00	100.00	480.00	
Framing and Carpentry					
Rough Carpentry	20,000.00	20,000.00	100.00	20,000.00	
Hardware and Framing Material	12,000.00	12,000.00	100.00	12,000.00	
Entry Roof or Trellis					
Rough Ladder or Stair Framing					
Finish Carpentry	2,000.00	2,000.00	100.00	2,000.00	
Exterior Window and Door Trim					
Wood Door and Window Casings					
Specialty Ladders, Finish Stairs and Railings					
Wood Stops, Stools, and Sills					
Wood Base and Shoe Moldings					
Wood Fasciae and Soffits					
Interior trim	2,000.00	2,000.00	100.00	2,000.00	
Fasteners					
Prime Contractor Supervision					
Insulation and Moisture Protection					
Thermal Insulation	12,250.00	12,250.00	100.00	12,250.00	
Damp proofing and Waterproofing					
Waterproofing of Shower/Bath					
Weather Barriers					

Project #7255 - Budget #7724 - Version as of 2018-12-23 22:10:04 +0000 - Page 3 of 6

9 000 00	9,000,00	100.00	9,000,00	
3,000.00	3,000.00	100.00	5,000.00	
		100.00		
960.00	960.00	100.00	960.00	
1,500.00	1,500.00	100.00	1,500.00	
200.00	200.00	100.00	200.00	
2,400.00	2,400.00	100.00	2,400.00	
600.00	600.00	100.00	600.00	
3,000.00	3,000.00	100.00	3,000.00	
1,200.00	1,200.00	100.00	1,200.00	
960.00	960.00	100.00	960.00	
3,600.00	3,600.00	100.00	3,600.00	
4,500.00	4,500.00	100.00	4,500.00	
2,200.00	2,200.00	100.00	2,200.00	
900.00		100.00	900.00	
3 200 00	3 200 00	100.00	3 200 00	
1,200.00	1,200.00	100.00	1,200.00	
800.00	800.00	100.00	800.00	
9,600.00	8,640.00	90.00	8,640.00	
	3,000.00   1,200.00   1,200.00   960.00   3,600.00   4,500.00   2,200.00   900.00   900.00   900.00   1   3,600.00   4,500.00   900.00   1   3,200.00   3,200.00   1,200.00   1,200.00   1,200.00   1,200.00   800.00	Image: state s	Image: state s	Image: state s

Project #7255 - Budget #7724 - Version as of 2018-12-23 22:10:04 +0000 - Page 4 of 6

Sanitary Sewer Pump					
Sanitary Sewer Lateral Replacement					
Sanitary Sewer	6,000.00	6,000.00	100.00	6,000.00	
Plumbing Equipment					
Water Heaters	1,400.00	1,400.00	100.00	1,400.00	
Lavatories					
Sinks					
Bathtubs					
Showers					
Faucets, Supplies, and Trim					
Fire Sprinklers					
Prime Contractor Supervision	480.00	480.00	100.00	480.00	
Heating, Ventilation, and Air Conditioning					
HVAC - Flashing					
HVAC - Ducting					
Ventilation Hoods					
Vents					
Fireplaces and Stoves					
Heaters	4,500.00	4,500.00	100.00	4,500.00	
Radiant Heating Units					
Energy Recovery Unit					
Prime Contractor Supervision	240.00	240.00	100.00	240.00	
Electrical					
Electrical - All Electrical Hardware and Installation	10,600.00	9,540.00	90.00	9,540.00	
Interior Lights					
Lighting Details					
Exterior Lighting					
Smoke Detection Sensors					
Oven/Stovetop					
Refrigerator					
Washer/Dryer					
Prime Contractor Supervision	480.00	432.00	90.00	432.00	
Overhead and Profit					
Overhead and Profit	2,250.00	2,250.00	100.00	2,250.00	
Other					
Custom	24,600.00	24,600.00	100.00	24,600.00	
Reimbursement	600.00	600.00	100.00	600.00	

Phase V: Home Improvements and Site Improvements	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Additional Work					
Water line					
Gas line					
Electrical Service					
Foundation					
Electrical service upgrade					
Other					

Phase V: Post Construction	\$ Budgeted	\$ Billed to Date	% Billed to Date	\$ Paid to Date	\$ Due
Additional Work					
Landscaping					
Patios					
Drainage					
Grey water					

Other			
Project Summary and Final Invoice			
Grand Opening Party			